ITEM 6A PRTC Regular Meeting September 5, 2019

# CEO REPORT JULY 2019

V50

V50

# OUR NISSION

The Virginia Railway Express, a joint project of the Northern Virginia Transportation Commission and the Potomac Rappahannock Transportation Commission, will provide safe, cost-effective, accessible, reliable, convenient, and customer responsive commuter-oriented rail passenger service. VRE contributes to the economic vitality of its member jurisdictions as an integral part of a balanced, intermodal regional transportation system.



CEO REPORT I JULY 2019

# TABLE OF CONTENTS

SUCCESS AT A GLANCE
ON-TIME PERFORMANCE
AVERAGE DAILY RIDERSHIP
SUMMONSES ISSUED
TRAIN UTILIZATION
PARKING UTILIZATION
FINANCIAL REPORT10
FACILITIES UPDATE
UPCOMING PROCUREMENTS
CAPITAL PROJECTS UPDATES
PROJECTS PROGRESS REPORT



# SUCCESSS ATAGAACE



V P

H,

# PARKING UTILIZATION

The total number of parking spaces used in the VRE system during the month, divided by the total number of parking spaces available.

### AVERAGE DAILY RIDERSHIP

The average number of boardings each operating day inclusive of Amtrak Step-Up boardings but excluding "S" schedule operating days. Same month, previous year: 19,246

# ON-TIME PERFORMANCE

Percentage of trains that arrive at their destination within five minutes of the schedule. Same month, previous year: 92%



SYSTEM CAPACITY

The percent of peak hour train seats occupied. The calculation excludes reverse flow and non-peak hour trains.



## **OPERATING RATIO**

The monthly operating revenues divided by the monthly operating expenses, which depicts the percent of operating costs paid by the riders. Board-established goal: 52%


**MAY 2019** 

# **ON-TIME PERFORMANCE**

# OUR RECORD

	May 2019	April 2019	May 2018
Manassas Line	44%	39%	84%
Fredericksburg Line	68%	76%	80%
System Wide	56%	57%	82%

# PRIMARY REASON FOR DELAY



\*Includes trains that were delayed due to operational testing and passenger handling.

# LATE TRAINS

Fredericksburg Line System Wide Manassas Line Mar. Apr. May Mar. Apr. May Mar. Apr. May Total late trains 126 302 307 81 86 111 45 216 196 23 20 25 16 Average minutes late 18 18 16 18 22 18 Number over 30 minutes 15 42 53 13 8 2 34 35


VRE operated 704 trains in May, with an on-time performance rate of 56 percent.

Three hundred seven of the trains arrived more than five minutes late to their final destinations. One hundred ninety-six, or 64 percent, of those late trains were on the Manassas Line and one hundred eleven, or 36 percent, were on the Fredericksburg Line.


While PTC remained a large contributor to the low OTP, the number of PTC-related delays declined sharply from April. Train interference and weather-related issues were significantly higher for the month. May's systemwide OTP was relatively low, but PTC issues were much less of a factor.


## JULY 2019 ON-TIME PERFORMANCE

# **VRE SYSTEM**




# FREDERICKSBURG LINE







# **AVERAGE DAILY RIDERSHIP**



# FREDERICKSBURG LINE

MANASSAS LINE






Average daily ridership (ADR) in May was approximately 18,500.


	May 2019	April 2019	May 2018
Monthly Ridership	410,431	416,890	421,292
Average Daily Ridership	18,656	18,950	19,150
Full Service Days	22	22	22
"S" Service Days	0	0	0

# SUMMONSES ISSUED




# SUMMONSES WAIVED OUTSIDE OF COURT


# MONTHLY SUMMONSES COURT ACTION



# TRAIN UTILIZATION




# FREDERICKSBURG LINE




# **MANASSAS LINE**

# PARKING UTILIZATION



# FREDERICKSBURG LINE



# MANASSAS LINE

# **FINANCIAL REPORT**

Fare revenue through the first 11 months of fiscal year (FY) 2019 is approximately \$650,000 below budget (an unfavorable variance of -1.7 percent) and 1 percent below the same period in FY 2018.

The operating ratio through May is 56 percent, which is above VRE's budgeted operating ratio of 52 percent for the full 12 months of FY 2019. VRE is required to budget a minimum operating ratio of 50 percent.

A summary of the FY 2019 financial results through May follows, including information on major revenue and expense categories. Please note that these figures are preliminary and unaudited.

	FY 20	19 Operating	g Budget Re	port			
	м	onth Ended N	1ay 30, 2019				
	CURR. MO. ACTUAL	CURR. MO. BUDGET	YTD ACTUAL	YTD BUDGET	YTD \$ VARIANCE	YTD % VARIANCE	TOTAL FY19 BUDGET
Operating Revenue							
Passenger Ticket Revenue	3,628,598	3,731,200	38,358,325	39,008,000	(649,675)	-1.7%	42,400,000
Other Operating Revenue	769	19,800	360,394	207,000	153,394	74.1%	225,000
Subtotal Operating Revenue	3,629,367	3,751,000	38,718,719	39,215,000	(496,281)	-1.3%	42,625,000
Jurisdictional Subsidy (1)	-	-	17,767,748	17,767,748	-	0.0%	3,  6,039
Federal/State/Other Jurisdictional Subsidy	2,621,192	2,607,577	28,288,607	28,507,083	(218,476)	-0.8%	31,388,025
Appropriation from Reserve/Other Income	-	87,120	-	910,800	(910,800)	0.0%	990,000
Interest Income	156,502	17,600	1,360,254	I 84,000	1,176,254	639.3%	200,000
Total Operating Revenue	6,407,06 l	6,463,297	86,135,328	86,584,63 I	(449,303)	-0.5%	88,319,064
Operating Expenses							
Departmental Operating Expenses	5,561,976	6,492,409	68,629,343	74,478,242	5,848,899	7.9%	82,050,714
Debt Service	510,273	510,273	5,613,850	5,613,005	(845)	0.0%	6,222,350
Other Non-Departmental Expenses	-	4,048	11,737	42,320	30,583	0.0%	46,000
Total Operating Expenses	6,072,249	7,006,731	74,254,929	80,133,567	5,878,637	7.3%	88,319,064
Net income (loss) from Operations	334,811	(543,434)	I I,880,399	6,451,064	5,429,335		-
Operating Ratio			56%	53%		Budgeted Goal	52% 50%

(1) Total jurisdictional subsidy is \$17,767,748. Portion shown as budgeted is attributed to Operating Fund only.

# **FACILITIES UPDATE**

The following is a status update of VRE facilities projects.

### Completed projects:

I. Replacement of waste and recycling receptacles at Leeland Road Station

- 2. Repairs to pedestrian grade crossing at Leeland Road Station
- 3. Repairs to platform concrete at L'Enfant Station
- 4. Repairs to drainage ditch at Broad Run yard

### Projects scheduled to be completed this quarter:

I. Issuance of Invitation for Bids (IFB) for painting of Franconia-Springfield Station

- 2. Replacement of privacy fence at Leeland Road Station
- 3. Repairs to platform concrete at Manassas Station
- 4. Design of Phase 2 renovations to Alexandria Headquarters Suite 202

### Projects scheduled to be initiated this quarter:

- I. Design of platform widening at L'Enfant Station
- 2. Replacement of tactile warning strip at L'Enfant Station
- 3. Repairs to drainage pipe at Leeland Road Station
- 4. Replacement of signage at additional stations (locations to be determined)

### Ongoing projects:

- I. Development of specifications for modernization of east elevator at Woodbridge Station
- 2. Development of IFB for canopy roof replacement at Backlick Road Station
- 3. Replacement of parking lot entrance signs at various stations
- 4. Replacement of waste and recycling receptacles at various stations



Broad Run yard drainage repairs (before)



Broad Run yard drainage repairs (after)

# **UPCOMING PROCUREMENTS**

- Purchase of passenger elevators
- · Construction of the Lifecycle Overhaul and Upgrade Facility
- Construction management services for the Lifecycle Overhaul and Upgrade Facility
- Program management services
- Canopy roof replacement at the Backlick Road Station
- Modernization of VRE Woodbridge Station east elevator
- Passenger car wheelchair lift assemblies
- Seat bottoms for passenger cars
- Construction of Benchmark Road slope stabilization (Hamilton to Crossroads closeout)
- Construction of Rolling Road Station platform extension
- Purchase of LED light fixtures
- Construction of L'Enfant south storage track wayside power
- Variable Messaging System replacement
- Tactile strip replacements
- Pavement repairs and striping at the Rippon and Leeland Road stations and Fredericksburg Lot G
- Franconia-Springfield Station painting services
- State government relations services
- Website management services
- Purchase of forklift trucks

# CAPITAL PROJECTS UPDATES

The following is a status update of VRE capital projects.

Completed projects or major project milestones:

- I. Broad Run Expansion (BRX) 30 percent design plans submitted
- New York Avenue Midday Storage Replacement Facility Federal Transit Administration provided environmental clearance for the project, which completes the environmental review process; continuing due-diligence activities on potential property acquisitions, including title and appraisal work as well as preliminary design and coordination with Amtrak.

### Projects or project phases scheduled to be completed this quarter:

- 3. Brooke Station Improvements (BKV) 30 percent design plans
- 4. Lorton Station Second Platform (LOR) 60 percent design plans
- 5. Franconia-Springfield Station Improvements (FRS) 60 percent design plans
- 6. Construction of temporary platform for Quantico Station Improvements

### Projects or project phases scheduled to be initiated this quarter:

- 7. IFB for construction of Rolling Road Station Improvements
- 8. Construction of temporary platform for Quantico Station Improvements
- 9. Request for proposals (RFP) advertised for Lifecycle Overhaul and Upgrade Facility construction management
- 10. Crystal City Station Improvements 30 percent design plans and environmental documentation
- II. IFB for construction of Benchmark Road Slope Stabilization (Hamilton to Crossroads closeout)

### Ongoing projects:

- 12. Broad Run Expansion (BRX)
- 13. Manassas Park Parking Improvements
- 14. Rolling Road Station Improvements
- 15. Crossroads Maintenance and Storage Facility (MSF) land acquisition
- 16. Lifecycle Overhaul and Upgrade Facility (LOU)
- 17. Benchmark Road Slope Stabilization (Hamilton to Crossroads closeout)
- 18. Leeland Road Station Improvements
- 19. Brooke Station Improvements

- 20. Quantico Station Improvements
- 21. Rippon Station Improvements
- 22. Lorton Station Second Platform
- 23. Franconia-Springfield Station Improvements
- 24. Alexandria Station Improvements
- 25. Alexandria Station Track | Access (Slaters Lane)
- 26. Crystal City Station Improvements
- 27. L'Enfant Train Storage Track South
- 28. L'Enfant Station Improvements
- 29. New York Avenue Midday Storage Facility
- 30. Potomac Shores VRE Station design by others
- 31. Long Bridge Project environmental impact statement study by others
- 32. Washington Union Station Improvements environmental impact statement study by others
- 33. DC2RVA environmental impact statement study by others

## Projects Progress Report Follows

PASSENGER				PH	IASE		
PROJECT	DESCRIPTION	CD	PD	EC	RW	FD	C١
Alexandria Station Improvements	Eliminate at-grade track crossing, add elevators, modify platforms.	٠	٠	٠	N/A	•	
	Modify Slaters Lane Interlocking for passenger trains on Track #1.	٠	٠	٠	N/A	•	
	Extend and widen East Platform and elevate West Platform.	٠	٠	٠	N/A	•	
Franconia-Springfield Station mprovements	Extend both platforms and widen East Platform for future third track.	٠	٠	٠	N/A	•	
Lorton Station Improvements	Construct new second platform with pedestrian overpass.	٠	٠	٠	N/A	•	
Rippon Station Improvements	Extend existing platform, construct new second platform with pedestrian overpass. •	٠	•	•	N/A		
Potomac Shores Station Improvements	New VRE station and parking in Prince William County provided by private developer.	٠	•	٠	N/A		
Quantico Station Improvements	Extend existing platform, construct new second platform with pedestrian overpass.	٠	٠	٠	N/A	•	
Brooke Station Improvements	Extend existing platform, construct new second platform with pedestrian overpass. •	٠	٠	•	N/A		
eeland Road Station Improvements	Extend existing platform, construct new second platform with pedestrian overpass. •	٠	•	•	N/A		
Manassas Park Parking Improvements	Parking garage to increase parking capacity to 1,100 spaces.	٠	٠	•	N/A		
Rolling Road Station Improvements	Extend existing platform and rehabilitate existing station	٠	٠	٠	N/A	•	
Crystal City Station Improvements	Replace existing side platform with new, longer island platform.	٠	•	•	N/A		
'Enfant Station Improvements	Replace existing platform with wider, longer island platform. Add fourth track (VA-LE)	٠			N/A		
Right of Way Acquisition FD - Final	PE - Preliminary Engineering EC - En Design CN - Construction erway On Hold • part of the	"Penta	a-Platf	orm"	progra	m	.W -

<sup>1</sup> Total project cost estimate in adopted FY2020 CIP Budget; percentage complete based on VRE Operations Board authorization

2 Does not include minor (< \$50,000) operating expenditures

\* \$2,181,630 authorization divided across five "Penta-Platform" program stations

	ES	TIMATED COSTS	(\$)				STATUS
Total <sup>1</sup>	Funded	Unfunded	Authorized	Expended <sup>2</sup>	Percent Complete <sup>l</sup>	Project Completion Date	
31,875,014	31,875,014	-	2,382,759	2,193,257	<b>9</b> 0%	4th QTR 2020	Design underway. Stakeholder meetings held 3/1 and 4/3.
7,000,000	7,000,000	-	467,500	270,487	60%	2nd QTR 2019	Materials continue to be delivered. Assembly of cross-over has begun.
2,400,000	400,000	2,000,000	-	-	5%	4th QTR 2020	Design work on east platform only; west platform improvements unfunded.
13,000,000	I 3,000,000	-	*	412,269	35%	4th QTR 2022	FD underway with anticipated completion 4th QTR 2019.
16,150,000	16,150,000	-	*	680,812	35%	4th QTR 2022	FD underway with anticipated completion 4th QTR 2019.
16,634,793	16,634,793	-	*	384,345	25%	4th QTR 2023	PE design/EC completion pending CSXT design review with anticipated completion in 3rd QTR 2019.
٨	No costs for VRE.	Private develope	r providing station		10%	TBD	Potomac Shores VRE Station design underway to include parking structure.
18,372,949	18,372,949	0	111,374.24	830,833	30%	TBD	FD start 1st QTR 2019. SMART SCALI grant agreement pending.
23,391,019	23,391,019	-	*	300,523	25%	4th QTR 2023	DRPT LONP received; REF grant pending. PE design/EC anticipated completion 3rd QTR 2019.
15,527,090	15,527,090	-	*	313,514	25%	4th QTR 2023	DRPT LONP received; REF grant pending. PE design/EC anticipated completion 3rd QTR 2019.
25,983,000	25,983,000	0	2,238,144	670,225	30%	4th QTR 2022	Meeting held with Governing Body on 4/3. FD continues.
2,000,000	2,000,000	-	442,900	335,534	80%	3rd QTR 2020	Invitation for Bids (IFB) pending start 2019 construction season and NS Construction Agreement.
49,940,000	19,098,463	30,841,537	399,121	393,642	100%	2nd QTR 2023	DRPT LONP received. RFP posted for completion of PE & EC, with FD as an optional task.
70,650,000	62,465,721	8,184,279	130,501	65,150	50%	2nd QTR 2023	DRPT LONP received. Real estate research in progress under LONP.

TRACK AND INFRAST	RUCTURE			PH	IASE		
PROJECT	DESCRIPTION	CD	PD	EC	RW	FD	CN
Hamilton-to-Crossroads Third Track	2 <sup>1</sup> /4-miles of new third track with CSXT design and construction of signal and track tie-ins.	٠	٠	٠	N/A	٠	٠

# MAINTENANCE AND STORAGE FACILITIES

L'Enfant Train Storage Track - South	Conversion of CSXT Temporary						
	Track to VRE Storage Track (1,350	•	•	•	N/A	٠	٠
	feet) and Associated Signal Work						
Lifecycle Overhaul & Upgrade Facility	New LOU facility to be added to						
	the Crossroads MSF.	٠	•	•	N/A	•	
Crossroads Maintenance and Storage	Acquisition of 16.5 acres of land,						
Facility - Land Acquisition	construction of two storage tracks	٠	N/A	N/A	•	N/A	N/A
	and related site improvements.						
New York Avenue Midday Storage	Midday storage facility replacement						
Facility	for Ivy City storage facility.	٠	•	•	•		

# **ROLLING STOCK**

Passenger Railcar Procurement	Acquisition of 29 new railcars.	٠	N/A	N/A	N/A	٠	٠
Positive Train Control	Implement Positive Train Control for all VRE locomotives and control		NI/A		NI/A		
	cars.		IN/A	IN/A	IN/A		•

# PLANNING, COMMUNICATIONS AND IT

Broad Run Expansion (was Gainesville-Haymarket Extension)	NEPA and PE for expanding commuter rail service capacity in Western Prince William County	٠	•	•	-	-	-
Mobile Ticketing	Implementation of a new mobile ticketing system.	•	N/A	N/A	N/A	•	•
PHASE: CD - Conceptual Design Right of Way Acquisition FD - Fina	PE - Preliminary Engineering EC - Envi Il Design CN - Construction	ronme	nt Clea	arance	2	RW	-

STATUS: 
Completed 
Underway 
On Hold

<sup>1</sup> Total project cost estimate in adopted FY2020 CIP Budget; percentage complete based on VRE Operations Board authorization

2 Does not include minor (< \$50,000) operating expenditures

	EST	IMATED COSTS	(\$)					STATUS
Total <sup>1</sup>	Funded	Unfunded	Authorized	Expended <sup>2</sup>	Percent Complete <sup>1</sup>	Project Completion Date		
32,500,000	32,500,000	-	33,285,519	30,578,003	90%	3rd QTR 2018	•	Close-out pending repair of storm damage to embankment.
3,965,000	3,965,000	-	2,937,323	1,699,610	60%	3rd QTR 2019	•	CSXT Construction Agreement received. CM underway.
38,183,632	38,183,632	-	3,176,039	2,143,583	70%	TBD		Completion of FD pending completion of land acquisition.
2,950,000	2,950,000	-	2,950,000	144,549	5%	TBD		Submitted documentation to Spotsylvania County Planning and Zoning with follow-up County Board
89,666,508	89,666,508	-	3,588,305	1,567,890	40%	4th QTR 2020		Preliminary design is underway and coducted site visit; Reviewing title/appraisal work; NEPA documentation submitted to FTA.
75,264,693	75,264,693	-	69,457,809	47,915,644	99%	4th QTR 2020		All cars received. Completion date reflects end of warranty period.
14,191,833	14,191,833	-	10,294,079	7,984,451	95%	4th QTR 2018		Implementation Completed. Final stabilization and familiarization phase in process.
137,230,000	83,825,501	53,404,499	5,222,796	4,517,966	90%	4th QTR 2022		Completion of PE design and EC underway.
3,510,307	3,510,307	-	3,510,627	2,282,853	70%	3rd QTR 2019		Big Commerce/Moovel collaboration undeway for web based ticketing portal. Uplift to new platform scheduled for mid-summer.



# VIRGINIA RAILWAY EXPRESS

### 1500 KING STREET, SUITE 202 • ALEXANDRIA, VA 22314 • 703.684.1001

VRE.ORG

VRE